Admin Company

Medium Voltage Vacuum Breaker Test Report Created May-05-2022 11:52

Site Circuit Designation

Lights Transformer

Equipment Information

Jo	b Information	C:-I	I	Ct \ / - t	
Customer	Valero Energy	Serial Number		System Voltage	
Name	O,	Equipment		Control Voltage	
Job Site	OKT Oil Refinery	Location		Trip Coil Voltage	
Name	Anadarko	Manufacturer	Eaton	Operations Counter As-Found	
Owner	Valero Energy	Model	VCP-W	Operations Counter	
Job Name	Dhskd		Medium Voltage	Operations Counter As-Left	
Address	12335 State Hwy 987 Anadarko, OK 98942		Vacuum Breaker	Date Manufactured	
Project Lead	Eddy Yang	Max Voltage Continuous			
Tested By		Amp Rating			
Date					
Fail Ir	Nameplate data matches Inspect physical and mech Inspect anchorage, alignn	drawings/specs nnical condition	1echanical Ins	spections	
Fail V	Verify that all maintenance devices such as special tools and gauges specified by the manufacturer are available for				
S	servicing and operating the breaker				
	Unit is clean				
	Perform all mechanical operation tests on the operating mechanism in accordance with manufacturer's published data				
	Measure critical distances such as contact gap as recommended by manufacturer				
	Electrical connections inspected for high resistance by Ohmmeter, Torque Wrench, or Thermographic Survey				
	Verify cell fit and element alignment				
	Verify racking mechanism operation				
	Verify appropriate lubrication on moving current-carrying parts and on moving and sliding surfaces				
	Perform contact-timing test				
	Perform trip/close coil current signature analysis				
	Perform mechanism motion analysis				
Fail A	All space heaters are ope	rating correctly			
		Insulation A	nd Contact Re	esistance	
Phase-to-Phase			A-B	В-С	C-A
Insulation Resistance		@V	Giga Ω	Giga Ω	Giga Ω
Line-to-Load			A-A'	B-B'	C-C'
Insulation Resistance @_		@V	Giga Ω	Giga Ω	GigaΩ
		_			
Phase-to-Ground Insulation Resistance @_		@V	A-G	B-G	C-G
		_	Giga Ω	Giga Ω	Giga Ω
Con	tact Resistance	@ amps	micro Ω	micro $Ω$	micro Ω
			h Potential Te		
Phase-to-Phase		A-B milliAm	OS	B-C milliAmps	C-A _milliAmps
Line-to-Load		A-A' milliAmp	os _	B-B' milliAmps	C-C' _milliAmps
Phase-to-Ground		A-G milliAm	OS .	B-G milliAmps	C-G milliAmps